



MARCH 2021 MAINTENANCE UPDATES

TRACTORS AND MOWERS

EQUIPMENT USED	DITCHES MOWED
ZTRs	DD6 Complex
Tractors	300, 550, 8001

LONG-STICK AND MARSH MASTER MOWING

DITCH	LOCATION	DESCRIPTION OF WORK PERFORMED
406-E1	Hackberry Ln.	Long-Stick mowing – 6,500 feet
405-B	Hwy-124	Long-Stick mowing – 4,000 feet
403	Hwy-365	Long-Stick mowing – 6,400 feet
600	Hwy-90 to Hwy-365	Marsh Master® mowing – 8.5 miles
601-A	S. China Rd.	Marsh Master® mowing – 4,000 feet
814-C	S. China Rd.	Marsh Master® mowing – 5,000 feet

LONG-STICK SLASHING

DITCH	LOCATION	DESCRIPTION OF WORK PERFORMED
404	Hwy-365	Slashed 3,700 feet of trees and brush on East side. Slashed 3,700 feet of trees and brush on West side.
405	Hwy-365	Slashed 3,500 feet of trees and brush along ditch top/slope
506-C	League Rd.	Slashed 4,000 feet of along ditch top/slope
507	Johnson Rd. to Ditch 800	Slashed 7,500 feet of trees and brush along ditch top/slope
805-A	McDermand Rd.	Slashed 4,000 feet trees and brush along ditch top/slope

HERBICIDE SPRAYING

DITCHES SPRAYED

110, 112, 117, 121, 607, 804, 1004, 100-A, 100-D, 100-D2, 106-C, 110-B, 112-A, 112-B, 1207-A, 1207-B, 123-XA, 202-B, 202-E, 202-E1, 202-X, 609-B, 609-F, 804-D, Fleetwood, RWD

MAINTENANCE WORK

DITCH	LOCATION	DESCRIPTION OF WORK PERFORMED
001-A	Ada	Wiped out 200 feet of swale ditch.
200	Old Sour Lake Rd.	Set 34-in x 40-ft HDPE Pipe
500	Heisig Rd.	Removed wooden bridge. Cleaned 2,500 feet of ditch. Installed 24-in x 30-ft downspout. Wiped out swale ditches.
506	Between Heisig Rd. & League Rd.	Repaired four 24-in x 40-ft downspouts.
506-C	Willis Rd.	Set three 24-in x 40-ft HDPE Pipe Set two 48-in x 40-ft HDPE Pipe Dirt Work-Blade Top
507	Johnson Rd.	Set four 24-in x 40-ft HDPE Pipe
700	Hwy-1406 & Bauer Rd.	Cleaned 4,000 feet of ditch.
800	Johnson Rd.	Set 24-in x 100-ft HDPE Pipe
800	Lawhon Rd.	Constructed 5,200 feet of fence
8101	Englin Rd.	Repaired road at Mayhaw Diversion ALERT Station Site using 4 loads of limestone.
8202-C	Outfall Structures at GIWW	Wiped out 600 feet of ditch.
8202-D	Outfall Structures at GIWW	Wiped out 800 feet of ditch.
8203-F	Outfall Structures at GIWW	Wiped out ditch and set pipe crossing.

PROJECT WORK

DITCH	LOCATION	DESCRIPTION OF WORK PERFORMED
600-AS	Hwy-365	Unloaded 700 concrete articulated erosion mats.
8202-D	S. Hwy-123 at GIWW	Unloaded 300 concrete articulated erosion mats.