



## AUGUST 2020 UPDATES

### MAINTENANCE MOWING AND SLASHING WORK

#### TRACTORS AND MOWERS

EQUIPMENT USED	DITCHES MOWED
ZTRs	104, 106, 107, 110, 112, 114, 115, 117, 200, 202, 205, 800, 100-a, 100-d, 100-d1, 100-d2, 100-j, 100-x, 102-a, 104-a, 104-a1, 104-b, 104-b1, 104-d, 104-e1, 106-a, 106-b, 107-a, 107-a1, 107-a2, 107-b, 107-c, 110-b, 110-c, 111-a, 111-a1, 112-a, 112-b, 200-a, 200-d, 202-b, 202-b4, 202-c, 202-c1, 202-c2, 202-d, 202-e1, 202-f, 205-a, 602-a, DD6 Office Facility.
Tractors	100-x, 100-x1, 100, 101, 101-ax, 101-xa, 101-xa1, 101-xa2, 101-xa5, 102, 103, 103-a, 103-b, 103-c, 104, 104-b, 104-e, 104-a, 106, 107, 109, 123, 123-a1, 123-a1a, 123-b, 123-b1, 123-xa, 200, 202-e, 202-e1, 302, 303, 303-a, 309-a, 401, 401-a1, 401-c, 401-d, 401-e, 401-f, 403, 403-a, 403-a1, 403-b, 403-b1, 404, 500, 500-a, 500-a2, 500-b, 500-xa1, 501-a, 501, 502-a, 502-c, 502-e, 503-a, 505-xa, 506, 506-a, 506-a1, 506-c, 506-d, 506-e, 507, 507-a, 551-a1a, 551-b, 551-d, 551-d2, 551-d3, 552, 552-a, 552-d, 552-f, 560, 561-a, 562, 563, 570, 571, 572, 572-b, 573, 574, 600, 600-gple, 607, 609, 611, 611-d, 701, 801, 801-a, 801-a3, 802, 804, 804-b1, 804-c, 804-c1, 804-d, 804-d3, 804-d4, 1000, 1002, 1002-a, 1002-b, 1002-d, 1003, 1004, 1004-a, 1006, 1100, 1101, 1101-a, 1101-b, 1101-b1, 1101-c, 1102, 1102-a, 1102-b, 1102-c, 1102-d, 1105, 1207, 1207-a, 8001, 8002, 8002-b1, 8002-b2, 8002-b3, 8002-c, 8202, Pond A, Pond C.

#### LONG-STICK MOWING

DITCH	LOCATION	DESCRIPTION OF WORK PERFORMED
500	Johnson Road to League Road	Long-stick mowing - 12,500 feet of slopes and bottom.
506-C	Boyt Road to Ditch No. 602	Long-stick mowing - 9,200 feet of slopes and bottom.
506-C1	Boyt Road to Ditch No. 602	Long-stick mowing - 3,900 feet of slopes and bottom.
506-E	Boyt Road to Ditch No. 602	Long-stick mowing - 2,500 feet of slopes and bottom.
508	League Road	Long-stick mowing - 7,200 feet of slopes and bottom.
602-A	Boyt Road to Ditch No. 602	Long-stick mowing - 9,500 feet of slopes and bottom.
607-E	Hwy-90, West of Superior Mats	Long-stick mowing - 5,400 feet of slopes and bottom.
800	Hwy-365 – West Bank	Long-stick mowing - 4,100 feet of slopes and bottom.
801	Johnson Road to Hwy-365	Long-stick mowing - 5,400 feet of slopes and bottom.
1301	Willis Road	Long-stick mowing - 7,300 feet of slopes and bottom.
1301-A	Willis Road	Long-stick mowing – 3,900 feet of slopes and bottom.
1301-B	Willis Road	Long-stick mowing - 2,100 feet of slopes and bottom.
1302	Willis Road	Long-stick mowing - 2,000 feet of slopes and bottom.

## LONG-STICK SLASHING

DITCH	LOCATION	DESCRIPTION OF WORK PERFORMED
500	Hwy-73 at Ditch Nos. 500 & 8001	Slashed 4 windows.
607-E	Hwy-90, West of Superior Mats	Slashed 5,200 feet of ditch top and slopes.
Fleetwood Detention	Washington Blvd.	Cleared 4 acres of right-of-way.

## HERBICIDE SPRAYING

DITCHES SPRAYED
001, 104, 105, 106, 107, 108, 109, 110, 112, 114, 115, 123, 202, 205, 1000, 1002, 1003, 1004, 1100, 1002-a, 1002-b, 1002-d, 1002-e, 100-a, 100-d, 100-d1, 100-d2, 100-j, 104-a, 104-a1, 104-b, 104-d, 104-e1, 105-a, 106-a, 106-b, 106-c, 107-a, 107-a1, 107-a2, 107-b, 107-c, 108-a, 108-a1, 108-b, 110-b, 112-a, 112-b, 118-a, 123-a, 123-a1a, 123-a4, 123-b, 123-b1, 123-c, 123-xa, 200-b1, 200-b2, 202-b, 202-b1, 202-b4, 202-c, 202-c1, 202-c2, 202-d1, 202-d2, 202-e1a, 205-a, 804-b, 804-b1, 804-d, Pond A, DD6 Facility

## MAINTENANCE WORK

DITCH	LOCATION	DESCRIPTION OF WORK PERFORMED
111-A	College Street & Langham Street	Removed sediment.
122	Crow Road – dead end	Removed dirt off concrete boxes to make a low water crossing.
200-A1	Hwy-124	Excavated 1,500 feet of ditch and performed pipe work.
400	W. Clubb Road	Cleared right-of-way, replaced pipe, and bladed existing spoil.
405-C & 407-B	Green Acres (Koelemay to Glenbrook)	Wiped out high spots in ditch for 2,928 feet.
407	Grand Oak Subdivision at Jason Court	Installed two 18-in x 30-ft pipes and one 18-in x 20-ft pipe.
407-A	Glenbrook	Set two 24-in x 20-ft pipes.
505-F	W. Clubb Road	Replaced 30 feet of 60-in pipe.
609	W. Railroad & Dallas Street	Fabricated and installed four 8-ft gates.
700	Klein Road & FM-1406	Removed wooden bridge, installed two 9-ft x 45-ft tank cars, and installed downspouts.
801	Johnson Road	Set four 24-in x 8-ft Reinforced Concrete Pipe
804-B	Hwy-365 – Nome	Fixed washout by water plant.

<b>DITCH</b>	<b>LOCATION</b>	<b>DESCRIPTION OF WORK PERFORMED</b>
1100	Old Grayburg	Repaired two 24-in pipes, installed two 24-in pipes, and added 20-ft joint.
1100	Old Grayburg	Set two sets of 8-ft gates and two 16-ft openings (1 set on east side and 1 set on west side)
1102	Hwy-326 & US-90	Wiped out 2,300 feet of ditch.
8001-S	Needmore Diversion	Fabricated 2 counterweight gate frames.
8102-D	Deaton Ranch	Set 40 feet of 48-in pipe.
8104	South of Hwy-73	Fabricated 60-in flap gate, installed flap gate and 60 feet of 48-in pipe.
8104	Deaton Ranch	Set 60 feet of 60-in pipe with flap gate.

## **PROJECT WORK**

<b>DITCH</b>	<b>LOCATION</b>	<b>DESCRIPTION OF WORK PERFORMED</b>
110-E	Del Place	Installed concrete spillway, slopes, and rip-rap.
551	Hwy-73 & LaBelle Road	Repaired pipe crossing – 9-ft x 45-ft tank car.