



JULY 2020 UPDATES

MAINTENANCE MOWING AND SLASHING WORK

TRACTORS AND MOWERS

EQUIPMENT USED	DITCHES MOWED
ZTRs	001-A, 001-A1, 001-A2, 001, 002, 003, 004, 004-A, 004-B, 100-J, 100-K, 100-X, 105, 107, 107-C, 108, 108-A, 108-B, 109, 117, 200-A, 200-B1, 200-B2, 202-A, 202-X, 900, 900-A, 901-A, 901-B, 901-B1, 901-B2, 903, 903-B, 905, 905-A, 905-B, 906, 1002, 1002-A1, 1002-A2, 1004-A, 1004-A1, 1004-B1, DD6 Office Facility.
Tractors	001, 001-A, 001-A1, 001-A2, 002, 100, 100-7N, 100-A1, 100-D2, 100-X, 105, 105-A, 108, 108-A, 109, 121, 123-B, 123-D, 200, 200-B1, 200-B2, 202, 307, 208, 208-A, 310, 400, 402, 405, 405-A, 405-A1, 405-A1A, 405-C, 406, 406-B, 406-C, 406-C1, 406-C2, 407, 308, 500, 500-NEF, 500-XA, 504, 505, 505-A, 505-A1, 505-C, 505-G, 506, 506-A, 506-B, 508, 511, 511-B, 550, 600, 600-GPLE, 601, 601-A, 601-B, 601-C, 601-C1, 601-D, 601-E, 603, 603-A, 603-B, 603-C, 603-D, 603-E, 606, 609, 609-A1, 609-B, 616-A, 700, 702, 711, 715, 716, 800, 808-C, 808-C2, 814-A, 814-C, 814, 900-A, 900, 901-B, 901-B2, 902, 903, 903-B, 905, 905-A, 905-B, 906, 1000-A1, 1002, 1002-A1, 1002-A2, 1004, 1004-A, 1004-A1, 1004-B1, 1004-C, 8001, 8100, 8101, BYR-T4, Pond A, Pond C, DD6 Office Facility.

LONG-STICK MOWING

DITCH	LOCATION	DESCRIPTION OF WORK PERFORMED
602	Lawhon Road	Mowed 14,000 feet of slope and ditch top.
602-B	Lawhon Road	Mowed 3,000 feet of slope and ditch top on both sides of ditch.
602-C	Lawhon Road	Mowed 3,300 feet of slope and ditch top.

LONG-STICK SLASHING

DITCH	LOCATION	DESCRIPTION OF WORK PERFORMED
101-XA5	Hwy-365	Slashed 1,500 feet of trees.
400	Gaulding Road	Slashed 2,600 feet of slope and ditch top.
408	Gaulding Road	Slashed 5,400 feet of trees along ditch.
801-C	Hwy-1406	Slashed 3,600 feet trees and brush.
801-D	Hwy-1406	Slashed 2,000 feet of trees and brush.
804-B	Kotz Road	Slashed 3,000 feet of trees and brush.
804-B1	Kotz Road	Slashed 3,500 feet of trees and brush.

HERBICIDE SPRAYING

DITCHES SPRAYED
001, 001-A, 001-A1, 001-A2, 002, 004, 004-A, 004-B, 100, 100-D, 104, 104-A, 108, 110, 111-B, 111-B1, 114, 117, 119, 120, 120-X, 121, 121-A, 121-B, 123, 123-A, 123-A1, 123-D, 123, 125, 202, 202-A, 202-B, 202-BX, 202-E, 202-E1C, 202-X, 401, 401-B, 401-C, 401-C, 401-E, 401-F, 405, 405-A1, 406-C, 406-C1, 407, 407-A, 407-B, 407-C, 407-D, 407-E, 407-F1, 709, 709-A, 712, 900, 901, 901-B, 901-B2, 902, 903, 905, 905-A, 1002, 1002-A1, 1002-A2, 1004, 1004-A, 1004-A1, 1004-B, 1004-B1, GTDP, RWD

MAINTENANCE WORK

DITCH	LOCATION	DESCRIPTION OF WORK PERFORMED
506-C	Willis Road	Repaired four washouts.
805	McDermand Road	Repaired a 30-ft x 24-in HDPE pipe failure and washout.
202-D1	Forest Park Dr.	Cleaned out 1,700 feet of concrete-lined ditch.
8102	Wilber Road & Spindle Top Road.	Repaired pipe failure, washout, and dirt work.
1207-B	Nome Spur Road	Repaired three 30-ft x 24-in pipe failures and washouts.

PROJECT WORK

DITCH	LOCATION	DESCRIPTION OF WORK PERFORMED
118 DOF	At Ditch 118 (Daisy Drive)	Set 160 feet of 60-in pipe and constructed catch basin.
500-A4	Garner Road	Constructed 1,500 feet of road, installed swing gate and 700 feet of barbed wire fencing.
1205	Byrd Gully	Installed three runs of 60-in HOBAS Pipe and hauled dirt for the dam installation.
401-A	Ridgecrest Subdivision	Set a 40-ft section of an 18-in pipe.
1100	Hwy-365 & Hwy-90	Set two 40-ft sections of 24-in pipe.
607	Moore Road	Set three 30-ft x 18-in downspouts with flap gates.