



## JUNE 2021 MAINTENANCE UPDATES

### TRACTORS AND MOWERS

EQUIPMENT USED	DITCHES MOWED
ZTRs	001, 001-A, 001-A2, 002, 003, 004, 004-A, 004-B, 123-A1, 123-A1A, 123-XA, 202-A, 202-B, 202-BX, 202-C, 202-C2, 202-X, 900, 901-B, 901-B1, 902, 903, 904, 905, 905-A, 905-B, 906, 1004, 1004-A, 1004-A1, 1004-B, 1004-B1, 1004-C, DD6 COMPLEX, FLEETWOOD DET
Tractors	001, 001-A, 001-A2, 002, 003, 004, 004-A, 004-B, 004-EWP, 109, 109-A, 123-A1, 123-A1A, 123-XA, 202, 202-B, 202-BX, 202-C, 202-C2, 202-X, 400, 403-A, 403-A1, 403-A1A, 405, 405-A, 405-A1, 405-A1A, 405-C, 406, 406-B, 406-C1, 407, 407-A, 407-B, 407-D, 407-F, 408, 500, 500-A, 500-XA, 500-XA1, 500-XB, 502, 502-D, 502-E, 504, 505, 505-A, 505-A1, 505-C, 511, 511-A, 511-B, 511-C, 550, 600, 602, 602-A, 604-A, 605, 605-D, 607, 607-A, 607-A4, 607-B, 607-E, 607-L, 607-P1, 607-P2, 608, 609, 609-E, 613, 613-A, 613-B2, 613-D, 700, 702, 708, 709, 709-A, 711, 712, 900, 901-B, 901-B1, 902, 903, 904, 905, 905-A, 905-B, 906, 1000, 1004, 1004-A, 1004-A1, 1004-B, 1004-B1, 1004-C, 1101, 1101-B, 1101-B1, 1102-B, 1102-D, 1107, 1202, 1202-A, 1202-B, 1203, 1205, 1205-A, 1206, 1206-A, FLEETWOOD-DET

### LONG-STICK AND MARSH MASTER MOWING

DITCH	LOCATION	DESCRIPTION OF WORK PERFORMED
202-BX	Willow Bend Drive	Marsh Master® Mowing – 2,100 feet
400	MLK Jr. Road	Marsh Master® Mowing – 40-ft x 900-ft area
405	Gaulding Road	Marsh Master® Mowing – 19,000 feet
407	Green Acres	Marsh Master® Mowing – 9,000 feet
407-B	Glenbrook	Marsh Master® Mowing – 2,100 feet
407-C	Glenbrook	Marsh Master® Mowing – 2,100 feet
407-D	Glenbrook	Marsh Master® Mowing – 2,100 feet
500-A3	Garner Road	Long-Stick Mowing – 3,400 feet
500-A4	Garner Road	Long-Stick Mowing – 4,200 feet
500-A4A	Garner Road	Long-Stick Mowing – 800 feet
602	Lawhon Road	Marsh Master® Mowing 10,600 feet
602-A	Boyt Road	Marsh Master® Mowing – 9,000 feet
602-B	Lawhon Road	Marsh Master® Mowing – 3,100 feet
602-C	Lawhon Road	Marsh Master® Mowing – 3,000 feet
607-A	Brooks Road	Marsh Master® Mowing – 4,600 feet

## LONG-STICK SLASHING

DITCH	LOCATION	DESCRIPTION OF WORK PERFORMED
500-XA1	Burrell Wingate Road	Slashed 200 feet of ROW (Fecon®)
500-XA2	Burrell Wingate Road	Slashed 500 feet of ditch bank (Fecon®)
502-D	Hwy-365	Slashed 3,500 feet of ditch bank
505-C	Dugat Road	Slashed 2,600 feet of north ditch bank Slashed 3,000 feet of south ditch bank
505	Hwy-124	Slashed 7,500 feet along east bank Slashed 7,500 feet along west bank
1000	Tram Road	Slashed 14,500 feet of west ditch bank Slashed 14,500 feet of east ditch bank
1003	Tram Road	Slashed 3,100 feet of ditch bank
1100	Hwy 1009	Slashed 3,600 feet of ditch bank

## HERBICIDE SPRAYING

DITCHES SPRAYED
001-A, 001-A2, 002, 003, 004, 004-A, 004-B, 010, 100, 100-A, 104, 110, 114, 117, 117-A, 121-A, 121-B, 122, 123, 123-A1, 123-A1A, 123-A3, 123-XA, 124, 125, 126, 200, 202, 202-A, 202-B, 202-BX, 202-C, 202-C1, 202-C2, 202-E, 202-E1, 202-E2, 202-F, 202-X, 205, 400, 405, 405-A, 405-A1, 406, 406-B, 406-C, 406-E1, 407, 500-XA, 502, 502-B, 502-D, 502-E, 505-C, 505-C1, 505-XA, 511-B, 511-B1, 511-B2, 511-B3, 511-B4, 511-B5, 511-B6, 511-B7, 511-C, 602, 602-A, 602-D, 605, 605-D, 605-E5, 607, 607-A, 607-L, 607-M, 607-P1, 607-P2, 609-E, 900, 901-B, 901-B2, 902, 903, 904, 1003, 1004, 1004-A, 1004-A1, 1004-B, 1200-A1, 1202, 1202-A, 1202-B1, 1203, 1205, 1205-A, 1206, 1206-A, 1206-A1, DD6 COMPLEX

## COMPLETED MAINTENANCE WORK

DITCH	LOCATION	DESCRIPTION OF WORK PERFORMED
1000	Tram Road and Major Drive	Installed three 24-in x 60-ft downspouts Cut 4,000-ft swale ditch along right-of-way Cleaned drift off lined section at LNVA crossing Repaired washouts
100-A	West of IH-10 at Ditch 114	Removed trees from right-of-way
1100	Hwy-1009	Set two swing gates Set two 30-in x 30-ft HDPE low water crossings Set one 24-in x 30-ft HDPE low water crossing
1102	Broadway	Washout Repairs: Installed two 24-in x 50-ft HDPE pipes Installed one 18-in x 40-ft HDPE pipe Installed one 18-in x 30-ft HDPE pipe Installed two 36-in x 60-ft HDPE pipes
117	Central Drive	Removed and hauled off nine large trees
406	Kidd Road	Repaired washout Set 24-in x 40-ft HDPE pipe
406-C1	Kidd Road	Set two 24-in x 30-ft HDPE pipes
500	Johnson Road	Set four wire gaps Installed swing gate Set a 36-in x 40-ft crossing
500-A3	Old Oak Ranch	Cleaned 1,000 feet of ditch Set 30-in x 30-ft crossing
500-A4	Old Oak Ranch	Cleaned 1,400 feet of ditch and Set 24-9-in x 30-ft HDPE pipe
500-XA1	Burrell Wingate Road	Cleaned 200 feet of ditch
500-XA2	Burrell Wingate Road	Cleaned 500 feet of ditch
502	Burrell Wingate Road	Set two 45-ft tank cars Set three 24-in x 40-ft HDPE pipes
502	Rice Lane	Cleaned 2,600 feet of ditch Set two 72-in x 50-ft corrugated pipe
502-E	Burrell Wingate Road	Set 40-ft tank car
573	LaBelle Road	Cleaned 600 feet of ditch
700	Hwy-1406	Set two 24-in x 60-ft HDPE crossings
711	Hamshire Road	Set two 24-in x 40-ft HDPE pipes
804	Mason Road	Removed one steel pipe Set two 24-in x 60-ft HDPE pipes

## COMPLETED WORK - OTHER

DITCH	LOCATION	DESCRIPTION OF WORK PERFORMED
110	Blossom	Cleared right-of-way Set Pipe Excavated new 130-ft ditch Poured concrete slope and spillway Set articulated erosion control mats