



## AUGUST 2021 MAINTENANCE UPDATES

### TRACTORS AND MOWERS

| EQUIPMENT USED | DITCHES MOWED   |
|----------------|---|
| ZTRs           | 100, 100-7N, 100-A, 100-C, 100-D, 100-D1, 100-D2, 104, 104-B, 106, 106-A, 107, 107-A1, 107-A2, 110, 111-B, 111-B1, 112, 112-A, 112-B, 114, 115, 116, 118, 118-A, 118-B, 119, 120, 120-X, 121, 121-B, 122, 122-A, 123-A, 123-A2, 123-A3, 123-A4, 123-C, 124, 125, 126, 202, 400, 1002, 1004, DD6-COMPLEX, Fleetwood-DET  |
| Tractors       | 100, 100-A, 100-D, 100-D1, 100-D2, 100-K, 100-X1, 101-XA, 103, 103-A, 103-B, 103-C, 104, 104-B, 106, 106-A, 107, 107-A, 107-A1, 107-A2, 110, 110-C, 111, 111-A, 111-B, 111-B1, 112, 112-A, 112-B, 114, 115, 118, 118-A, 118-B, 119, 120, 120-X, 121, 121-A, 121-B, 122, 122-A, 123-A, 123-A2, 123-A3, 123-A4, 123-B, 123-C, 123-D, 124, 125, 126, 200, 200-A, 200-A2, 200-B1, 202, 202-A, 202-B, 202-E, 202-E1, 300, 303-A, 307, 308, 308-A, 309, 309-A, 402, 402-A1, 405-A, 502-E, 600, 601, 601-A, 603, 603-A, 603-B, 603-C, 603-E, 603-E1, 603-E2, 605-E1, 606, 607-H, 608, 608-D, 611, 611-C, 611-D, 613-A, 613-B, 613-B2, 616, 616-A, 617-A, 618, 1002, 1004, 1100, 1101, 1101-B1, 1102, 1102-A, 1102-B, 1102-B1, 1102-C, 1206, 1206-A, BYR-T1, Pond A, Pond C, WCDP |

### LONG-STICK AND MARSH MASTER MOWING

| DITCH          | LOCATION                | DESCRIPTION OF WORK PERFORMED    |
|----------------|-------------------------|----------------------------------|
| Pond A         | Folsom                  | Marsh Master® Mowing – 1 acre    |
| 121 Pond       | Delaware                | Marsh Master® Mowing – 15 acres  |
| Ridgewood Pond | 10 <sup>th</sup> Street | Marsh Master® Mowing – 10 acres  |
| Upper Pond C   | Phelan                  | Marsh Master® Mowing – 136 acres |
| 100-D          | 11 <sup>th</sup> Street | Marsh Master® Mowing – 5 acres   |
| 104 Pond       | Highland Ave.           | Marsh Master® Mowing – 6 acres   |

### LONG-STICK SLASHING

| DITCH | LOCATION | DESCRIPTION OF WORK PERFORMED                                 |
|-------|----------|---|
| 700   | Hwy-1406 | Slashed 3,800 feet east bank<br>Slashed 3,800 feet west bank. |

## HERBICIDE SPRAYING

| DITCHES SPRAYED   |
|---|
| 100, 100-A, 100-D, 100-D1, 100-D2, 100-K, 101, 101-XA1, 101-XA2, 104, 104-A1, 104-A2, 104-B, 104-C, 104-D, 107, 107-A1, 107-A2, 110, 111, 111-A, 112, 112-A, 112-B, 114, 118, 118-A, 118-B, 119, 120, 120-X, 121, 121-A, 121-B, 122, 122-A, 123, 123-A, 123-A1, 123-C, 123-D, 123-XA, 125, 126, 200, 202, 202-B, 202-B4, 202-C1, 202-E, 202-E1, 202-E1B, 202-E1D, 300, 307-A, 308, 308-A, 309, 309-A, 406-B, 500-A4, 500-XA1, 500-XA2, 505-F, 601, 601-C, 601-D, 611, 611-C, 611-D, 709, 801, 801-B, 804-B, 814-A, 814-B, 814-C, 903-B, 1206-A, DD6 COMPLEX, Fleetwood-DET, Gulf Terrace Detention Pond, Pond A |

## COMPLETED MAINTENANCE WORK

| DITCH      | LOCATION               | DESCRIPTION OF WORK PERFORMED  |
|------------|------------------------|--|
| 804-A      | Thompson Road          | Constructed 1,250 feet of 5-strand barb wire fencing<br>Set two 8-ft gates |
| 109-A1     | DD6 Complex            | Set 1,200 feet of 48-in HDPE pipe  |
| 1100       | Grayburg Road          | Set three 24-in x 4-ft HDPE pipes  |
| 502        | Burrell Wingate Road   | Bladed 3,000 feet of ditch top   |
| Elinor T-9 | 8 <sup>th</sup> Street | Performed base work for asphalt contractor                                 |
| 600        | Green Pond @ Hwy-365   | Washout Repair: installed rip-rap and reshaped slope.                      |
| 502-E1     | Burrell Wingate Road   | Set four 24-in x 40-ft HDPE pipes  |
| 502-E      | Burrell Wingate Road   | Set four 24-in x 40-ft HDPE pipes  |
| 500-XA1    | Burrell Wingate Road   | Set two 24-in x 30-ft HDPE pipes   |

## COMPLETED PROJECT WORK

| DITCH                                | LOCATION                        | DESCRIPTION OF WORK PERFORMED   |
|--------------------------------------|---------------------------------|---|
| 121<br>Wellington<br>Detention Basin | Wellington                      | Mulched trees, constructed 550-ft limestone haul road with low water crossing, dug 4-acre basin, bladed 4,000 feet of ditch top, spread dirt at dump site, removed crossing and reshaped slopes |
| 115                                  | 1-10 N Frontage Road (Plaza 10) | Constructed 3,700-ft rock road for access to ALERT Station  |
| 600                                  | Green Pond at Hwy-365           | Built up 900 feet of levee dirt.<br>Rocked levee with limestone base for 900 feet.  |
| DD6 Fleet<br>Maint. Building         | DD6 Facility                    | Construct rock pad for new building.  |