



OCTOBER 2021 MAINTENANCE UPDATES

TRACTORS AND MOWERS

EQUIPMENT USED	DITCHES MOWED
ZTRs	001, 001-A, 001-A1, 100-7N, 100-A, 100-D, 100-J, 100-K, 100-X, 104-A, 104-A1, 104-A2, 104-B, 105, 105-A, 106, 106-B, 107, 107-B, 107-C, 108, 108-A, 108-A1, 108-B, 109, 110-E, 111-A1, 117, 200-B1, 200-B2, 201-A, 202-A, 202-B, 202-B1, 202-B2, 202-BX, 202-C, 202-C1, 202-C2, 202-C3, 202C-HAR, 202-D, 202-E, 202-E1, 202-E1B, 202-E1C, 202-F, 202-X, 905, 905-A, DD6 COMPLEX, RWD
Tractors	001, 001-A, 001-A1, 100, 100-A, 100-J, 100-K, 100-X, 104-A, 104-A1, 104-A2, 104-B, 105, 105-A, 106, 106-B, 107, 107-B, 107-C, 108, 108-A, 108-B, 109, 117, 123, 123-A, 123-A4, 123-D, 200, 200-B2, 201-A, 202, 202-A, 202-B, 202-BX, 202-C, 202-C1, 202-C2, 202-C3, 202-D, 202-E, 202-E1, 202-E1B, 202-E1C, 202-EC, 202-F, 202-X, 400, 405, 405-A, 405-A1, 407, 407-F, 408, 500, 500-A, 500-XA, 504, 505, 505-A, 505-A1, 505-C, 505-C1, 550, 551, 551-B3, 551-D2, 551-D3, 560, 600, 607, 609, 611, 611-A, 611-D, 613, 613-D, 617-A, 618, 700, 801, 801-D, 802, 802-E, 802-G, 803, 803-A, 803-D, 803-F, 803-G, 804, 804-A, 804-B, 804-C, 804-C1, 804-D, 804-D4, 804-E, 804-F, 806, 905, 905-A, 1000, 1000-A, 1006, 1008, 1101-C, 1105, 1202, 1202-A, 1202-B, 1203, 1206-A, 8101, 8105, 8106, 8106-A, Pond A, Pond C

LONG-STICK AND MARSH MASTER MOWING

DITCH	LOCATION	DESCRIPTION OF WORK PERFORMED
100-D	11 th Street	Marsh Master® Mowing – 6 acres
104-Pond	Highland Ave.	Marsh Master® Mowing – 5.5 acres
117 Pond	Arthur Street	Marsh Master® Mowing – 8 acres
202	Washington Blvd.	Marsh Master® Mowing – 4.25 acres
407	Green Acres	Marsh Master® Mowing – 8,700 feet
600	Hwy-90	Marsh Master® Mowing – 44,000 feet
603-B	Lawhon Road	Mowed 5,600 feet of East bank Mowed 5,600 feet of West bank
804	Blair Road	Mowed 6,700 feet
804-C	Hwy-365	Mowed 4,300 feet
804-D3	Blair Road	Mowed 3,500 feet
Ridgewood Detention Pond	10 th Street	Marsh Master® Mowing – 9 acres

LONG-STICK SLASHING

DITCH	LOCATION	DESCRIPTION OF WORK PERFORMED
406	Between Hwy-124 & IH-10	Slashed trees for 3,200 feet on East side of ditch Slashed trees for 3,200 feet on West side of ditch
502-B	Hwy-365	Slashed 14,600 feet on East side of ditch Slashed 14,600 feet on West side of ditch

COMPLETED MAINTENANCE WORK

DITCH	LOCATION	DESCRIPTION OF WORK PERFORMED
119	Regina Lane	Set 18-in x 40-ft HDPE pipe
400	MLK Road	Installed 750 feet of fence
403-A1	Milky Way	Cleaned 3,000 feet of ditch
406-C	Kidd Road	Set four 24-in x 30-ft HDPE Pipe on East bank Bladed 3,400 feet of ditch top on East bank Installed 3,400 feet of fence on East bank Bladed 900 feet of ditch top on West bank Installed 900 feet of fence on West bank
407	Green Acres	Clean out ditch.
407	Oakdale	Set one 24—in x 40-ft pipe
500	Heisig Road	Washout Repair
502	Rice Lane	Repaired washout around pipe
600	Deer Camp Road	Road Repairs
602	Lawhon Road.	Cleaned 17,000 feet using dragline Bladed 10,000 feet of ditch top
700	FM 1406	Spread dirt to fill ruts
800	S. China Road	Washout repair on ditch top at bridge
8001	Needmore Road	Washout repair – replaced pipe
ALERT	Misc.	Routine Maintenance on Stations 1400, 1500, 1600, 1800, 1900, 2000, 2020, 2100, 2100, 2120, 2200, 2220, 2620, 2700, 2800, 2420, 2500, 2900, 3000, 3300, 3500, 3600, 3620, 3800, 4320, 4100, 4200, 4400, 5100, 5700, 5300, 5620, 5800, 7100
ALERT	Ditches 202, 8000, 8101	Repair water level sensors on Stations 2600, 7220, 7900

HERBICIDE SPRAYING

DITCHES SPRAYED
001-A, 001-A1, 100-A, 100-J, 100-K, 105, 105-A, 106-B, 107, 108, 108-A, 108-A1, 108-B, 109, 110, 115, 116, 117, 200, 200-B1, 200-B2, 202, 202-A, 202-B, 202-B1, 202-BX, 202-C, 202-C1, 202-C2, 202-D, 202-D1, 202-E, 202-E1, 202-E1C, 202-E2, 202-F, 202-X, 212, 405-A1, 407, 407-A, 407-B, 407-C, 407-D, 407-E, 407-F, 500, 505, 505-A, 505-C, 505-C1, 603-B, 611-D, 803, 803-D, 803-F, 803-G, 804, 804-B, 804-C, 804-C1, 804-D, 804-E, 905, 1000, 1000-A, 1003, 1006, 1008, 1202, 1202-A, 1202-B, 1202-B1, 1203, 1206, DD6 COMPLEX, GTDP

COMPLETED PROJECT WORK

DITCH	LOCATION	DESCRIPTION OF WORK PERFORMED
Green Acres Detention Basin	Hwy-124	Set concrete erosion mats Dug 2 acres of detention pond Set one downspout – 24-in x 50-ft HDPE Pipe
605-E1	Mallet Road @ LNVA Canal	Installed pipe crossing @ LNVA canal Set two 42-in x 76-ft aluminum siphon Set three rows of 60-in x 60-ft HDPE pipe Two sets of 60-in x 40-ft HDPE pipe for three rows Installed concrete erosion mats
ALERT 2	Ditch 8000 at GIWW	Installed platform Stations 6900, 7700, 8200